

## **CLG Look Ahead**

Date: 27th October 2016

### **Work completed or near completion**

- 1 Site entrance, temporary security gates and fencing
- 2 Set up early works site offices and welfare facilities
- 3 Clear EfW plant site footprint
- 4 Construction of southern eastern boundary perimeter bund
- 5 Temporary drainage within site boundary
- 6 Pilling mat
- 7 Installation of the temporary access bridges to laydown area
- 8 Striping and soil stabilizing car park area
- 9 Fencing and stripping laydown area
- 10 Forming site roads

### **Two Month Look-ahead**

- 1 Complete main site permanent roads within site boundary
- 2 Installation of BT cables
- 3 Complete laydown area, construction car park and construction welfare facilities ground works
- 4 Complete Temporary Sub Station within site boundary
- 5 Complete Temporary Power distribution and Site Lighting
- 6  
approx. 70 operatives will work on site, approximately 50 deliveries a day, 50 cars and vans and 20 Heavy Plant Items working on site each day.
- 7 Complete preparation of laydown area and construction welfare facilities ground works

### **Six month Look-ahead**

- 1 Commence ground works excavations
- 2 Commence installation of the reinforced concrete (RC) capping beams
- 3 Relocate all required Project staff from Cheltenham to New Site Offices
- 4 Commence soils excavation and removal
- 5 Commence Concrete Substructure and Superstructure works.
- 6 Permanent attenuation tank and interceptor instalation